




# AB AST - Vinduesudskiftning 12-06-2024



# AB AST - Vinduesudskiftning 12-06-2024



# AB AST - Vinduesudskiftning 12-06-2024



# AB AST - Vinduesudskiftning 12-06-2024

Navn	Tildelt til	Start	Udfør	% fuldført	aug 2024	nov 2024	jan 2025	apr 2025	jul 2025	okt 2025	dec 2025	mar 2026
76	Torbenfeldtvej 1	21.11.2025	27.11.2025	0								
77	Torbenfeldtvej 3	28.11.2025	4.12.2025	0								
78	Torbenfeldtvej 5	5.12.2025	11.12.2025	0								
79	Torbenfeldtvej 7	12.12.2025	18.12.2025	0								
80	Torbenfeldtvej 9	19.12.2025	25.12.2025	0								
81	Torbenfeldtvej 11	26.12.2025	1.1.2026	0								
82	Torbenfeldtvej 13	2.1.2026	8.1.2026	0								
83	Torbenfeldtvej 15	9.1.2026	15.1.2026	0								
84	Torbenfeldtvej 17	16.1.2026	22.1.2026	0								
85	Torbenfeldtvej 19	23.1.2026	29.1.2026	0								
86	Aflevering	30.1.2026	30.1.2026	0								